GOVERNMENT O F ANDHRA PRADESH
ABSTRACT

RWS&S – Ananthapuramu District – JC Nagi Reddy Drinking Water Supply Project (JCNRDWP) – Three men Committee submitted report – Approved - Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (RWS.II) DEPARTMENT

G.O.Rt.No.1044 **Dt:28.08.2018**

Read the following:-

1. G.O. Ms.No.155, PR &RD (RWS.II) Dept., Dt.08.05.2006
2. G.O.Rt.No.295, PR &RD (RWS.II) Department, Dt.29.06.2007.
3. G.O.Ms.No.41, PR &RD (RWS.II) Dept., Dt.11.02.2009
4. From the Chief Engineer-IV, RWS &S, Lr.No.AE2/DEEP3/ RWS&S/ATP/ NRDWP/ JCNRDWP Ph-II & III, Ph-IV/WE's/2018, Dt.08.03.2018.
5. From the Engineer-in-Chief, RWS &S, Lr.No.AE2/DEEP3/RWS&S/ ATP/ NRDWP- DDP/JCNRDWSP /Ph-IV/2018, Dt.07.06.2018.
6. G.O.Rt.No. 800, PR &RD (RWS.II) Department, dt.21.06.2018)
7. From the Engineer-in-Chief, RWS &S, Lr. No. AE2 /DEEP3/ RWS &S / ATP / NRDWP- DDP / JCNRDWSP / Ph-IV/2018, dt.31.07.2018.

******

ORDER:

JC Nagi Reddy Drinking Water Supply Project was administratively sanctioned for Rs.50800.00 lakhs in 4 phases to cover 514 habitations and two Municipalities in 7 Constituencies in Ananthapuramu district with source as Gandikota reservoir. Phase-I was sanctioned vide G.O.1st read above with an estimate cost of Rs.14800.00 lakhs under HUDCO, Phase-II & III for Rs.17000.00 lakhs vide G.O 2nd read above under HUDCO and Phase-IV was for Rs.19000.00 lakhs vide G.O. 3rd read above under State Plan. The works under Phase-I, II&III, IV were entrusted to M/s The Indian Hume Pipe Co. Ltd., Mumbai on tender basis @ 4.95% excess over ECV in Phase-I, 4.96% excess for Part-A (material component) & 28.595% excess for Part-B (civil components) in Phase-II&III and 4.99% excess for Part-A (material component) & 33.978% excess for Part-B (civil component) in Phase-IV and all the works were entrusted on e-procurement tender basis.

2. In the references 4th and 5th read above, the Engineer-in-Chief, RWS &S has requested to issue necessary directions to way forward the project and also to make fruitful of the huge expenditure incurred in the project and to provide drinking water to all habitations in Tadipatri constituency at the first instance, the following may be considered duly taking suitable stand on idling of 600 mm dia GRP pipeline::

i. For shifting & laying of available 800mm dia BWSC 16kg/cm2 pipes for a length of 11.00KM with agreement rates along with required DI valves by the original agency.
ii. Supply, delivery & laying of new 600mm dia BWSC pipes for a length of 6.10KM with present SSR rates along with required DI valves by the original agency.
iii. All incomplete & completed OHSR's, other pipelines in this project must be commissioned in full shape with old rates by the original agency only as per agreement conditions.
iv. All other required works in the project must be completed and commissioned in full shape with old rates by the original agency only as per original agreement conditions.

3. In the reference 6th read above, Government constituted a three men committee with the following members to enquire the JC Nagi Reddy Drinking Water Supply Project (JCNRDWP) in detail and submit report within two weeks to Government:

i. Managing Director, APDWSC - Chairman
ii. Engineer-in-Chief, RWS &S, A.P, Vijayawada - Member
iii. Engineer-in-Chief, Panchayat Raj, A.P, Vijayawada - Member

(PTO)

4. In the reference 7th read above, the Engineer- in-Chief, RWS&S, AP, Vijayawada has submitted report of three men committee.

5. The three men committee has reported the following recommendations:

1. We can make use of existing 800mm BWSC pipes and MS pipes which are not required at the original proposed place in the 11Kms belt where heavy leakages are noticed in GRP Pipes (2 Locations of 7+4Km) by replacement. Agreement charges may be paid for the same. These pipes have already been procured and stacked in a certain location. Due to distance between the storage location of the pipes and the work execution site, the transportation charges may also be paid. However, it is cautioned that the engineer in charge/Superintending engineer of the district ought to verify whether the 800 mm BWSC pipes proposed for replaced are technically suitable for such activity of providing 70 LPCD in the main trunk.

2. For another location of 6.1 Km GRP pipelines replacement, 600 mm DI pipelines may be used for replacement. New SSR rates may be adopted as there is no provision for DI pipes in the original bid document. This has to be taken up only after re-commissioning of this bit of the project and making trials again.

3. Certain other pipes like 350mm BWSC pipes which have been lying idle also needs to be used for this project wherever found necessary.

4. Superintending Engineer, RWS&S, Anantapuramu may perform the detailed fund requirement of the project and for the excess amount (if any) over and above the initial sanction of 508 Crores may be proposed to be put under the hybrid annuity model being undertaken in this district.

5. EOAT needs to be given for another 6 months as the same is crucial for the completion of the project.

6. While preparing the supplemental data for 600mm dia DI pipeline, SSR 2017-18 may be considered for cost of DI pipes and the SSR with which the original estimate is prepared may be considered for earthwork, lowering, laying, testing and refilling.

7. 350 mm dia BWSC pipes which are available and lying idle are also to be utilized in Tadipatri-Singanamala segment at Nayenipalli cross to Narpala cross and other locations in the project, as per the approved Hydraulic statement and within the sanctioned amount.

6. Government after careful examination of the report submitted by the three men committee, hereby accepted the following recommendations of the three men committee and directed Engineer-in-Chief, RWS &S, A.P to complete the JC Nagi Reddy Drinking Water project in a time bound manner:

1. Make use of existing 800mm BWSC pipes and MS pipes which are not required at the original proposed place in the 11Kms belt where heavy leakages are noticed in GRP Pipes (2 Locations of 7+4Km) by replacement. Agreement charges may be paid for the same. These pipes have already been procured and stacked in a certain location. Due to distance between the storage location of the pipes and the work execution site, the transportation charges may also be paid. However, it is cautioned that the engineer in charge/Superintending engineer of the district ought to verify whether the 800 mm BWSC pipes proposed for replaced are technically suitable for such activity of providing 70 LPCD in the main trunk.

2. Use 600 mm DI pipelines for another location of 6.1 Km GRP pipelines replacement. Adopt new SSR rates, as there is no provision for DI pipes in the original bid document. This has to be taken up only after re-commissioning of this bit of the project and making trials again.

(Contd to Pg.3)

3. Certain other pipes like 350mm BWSC pipes which have been lying idle also needs to be used for this project wherever found necessary.

4. Superintending Engineer, RWS&S, Anantapuramu is directed to perform the detailed fund requirement of the project and for the excess amount (if any) over and above the initial sanction of 508 Crores may be proposed to be put under the hybrid annuity model being undertaken in this district.

5. Extension of Agreement Time is also sanctioned for another 6 months, as the same is crucial for the completion of the project.

6. While preparing the supplemental data for 600mm dia DI pipeline, consider SSR 2017-18 for cost of DI pipes and the SSR with which the original estimate is prepared and considered for earthwork, lowering, laying, testing and refilling.

7. 350 mm dia BWSC pipes which are available and lying idle are also to be utilized in Tadipatri-Singanamala segment at Nayenipalli cross to Narpala cross and other locations in the project, as per the approved Hydraulic statement and within the sanctioned amount.

6. The Engineer-in-Chief, RWS &S, A.P, Vijayawada shall take further necessary action in the matter.

7. This order is available on the internet and can be accessed at the address http:// www. goir.ap.gov.in.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B.RAMANJANEYULU
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, RWS & S, A.P, Vijayawada
Copy to:
The Managing Director, APDWSC, Vijayawada
The Engineer-in-Chief, Panchayat Raj, A.P, Vijayawada
The OSD to Minister (PR, RD & IT E &C)
The P.S to Secretary to Government (RWS)
The Superintending Engineer, RWS &S, Ananthapuramu
Sf/Sc.

//FORWARDED BY ORDER//

SECTION OFFICER